

**GOVERNMENT OF ANDHRA PRADESH**  
**ABSTRACT**

NABARD-RIDF XIV – Nalgonda district - Providing BT road from Boyagudem to Pullareddygudem via Veerlagadda thanda – Granting of post facto Extension of agreement time up to 30.6.2011 with out imposing the liquidated damages- Orders - Issued

**-X  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 125**

**Dated: 23.1.2012**

Read the following:

1. G.O.Rt.No.1551,PR&RD (Progs.II) Dept, dated. 16.10.2010
2. From the Chief Engineer, Panchayat Raj, NABARD, Hyd, Lr.No.NB13 / RIDF- XIV- Boyagudem/ NLG/ 2008, Dated. 06.01.2012.

**\* \* \* \* \***

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Post facto Extension of Agreement Time up to 30.6.2011 i.e for (439) days without imposing liquidated damages, in respect of work, "Providing BT road from Boyagudem to Pullareddygudem via Veerlagadda thanda" in Nalgonda district sanctioned under NABARD RIDF-XIV as the delay was not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad, is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

**BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**C.R.BISWAL**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.  
The Superintending Engineer, Panchayat Raj, Nalgonda district.  
Copy to:  
The PS to Minister (Panchayat Raj & RWS)  
Sc / Sf

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**